

14142 Denver West Parkway Suite 245 Lakewood, CO 80401 <u>www.unitedtab.com</u> 303.996.8650

Certified

Testing, Adjusting, and Balancing Report

Project Information

Project Name: Voyager AT&T Cell Site

Address: 8280 HWY 83

Colorado Springs, CO 80920

Elevation: 6,035 ft.

Certified Report Date: November 15, 2018

Contractor Information

Balancing Technician: Mechanical Contractor: Johnney Holt Westech Mechanical

Mechanical Engineer:

Architect:



Not Specified

Project Equipment Information

Capture Hood: Alnor EBT-731 Water Meter: Alnor HM670



Semper Fidelis
Veteran Owned and Operated



14142 Denver West Parkway Suite 245 Lakewood, CO 80401 www.unitedtab.com 303.996.8650

Warranty Information

Dear Customer,

As we try to build our customer base and insure your complete satisfaction on every project United Test and Balance would like to extend a 180 Day warranty policy for every project. The terms of the warranty are listed below:

United Test and Balance does hereby warrant the before said completed project for a period of 180 Days from the date of the issued Certified Test and Balance Report. That said work shall remain free from all defects in workmanship and material, and that it shall comply with all the specific requirements of the Specifications and other Contract Documents governing the Testing, Adjusting, and Balancing.

It is understood and agreed upon that in the event of defects and the necessity of making repairs, the Owner and/or Contractor will immediately notify United Test and Balance in writing of its conditions and shall give the contractor reasonable time, 30 days, in which to make said repairs. If any person, firm, or corporation other than United Test and Balance has, since the completion of the above work, performed or attempted to perform any repairs to the Mechanical Systems then this warranty will become null and void. This warranty does not cover any repairs made by anyone other than United Test and Balance or one of its authorized representatives.

Thank you for the opportunity to work with you on this project and we look forward to working with you in the future.

Sincerely,

Jeremy Merrill

Jeremy Merrill

Owner

T.A.B.B. Certified Supervisor

Semper Fidelis
Veteran Owned and Operated



14142 Denver West Parkway Suite 245 Lakewood, CO 80401 www.unitedtab.com 303.996.8650

Abbreviation Index

AC	Air Conditioning Unit	KW	Kilowatt			
AHU	Air Handling Unit	LAT	Leaving Air Temperature			
AMP or A	Ampere	LB	Pound			
APD	Air Pressure Drop	LWT	Leaving Water Temperature			
ATMOS	Atmosphere	MA	Mixed Air			
BHP	Brake Horsepower	MAX	Maximum			
BTU	British Thermal Unit	MIN	Minimum			
BTUH	BTU per Hour	MAU	Make-Up Air			
CFM	Cubic Feet per Minute	N/A	No Access			
CHW	Chilled Water	Nom. Eff.	Nominal Efficiency			
CHWR	Chilled Water Return	OSA	Outside Air			
CHWS	Chilled Water Supply	OD ID	Outside Diameter Inside Diameter			
CT	Cooling Tower	P P	Pump			
CUH	Cabinet Unit Heater	PD	Pressure Drop			
CWR	Condenser Water Return	PF	Power Factor			
CWS	Condenser Water Supply	PFPB	Parallel Fan Power Box			
DB	Dry Bulb (Temperature)	PH	Phase			
DEG or °	Degree	PSI	Pounds per Square Inch			
DP or ΔP	Differential Pressure	RA	Return Air			
ΔT		RET	Return			
	Differential Temperature	RG	Return Grille			
(E) EA	Existing Exhaust Air	RH				
			Relative Humidity			
EAT	Entering Air Temperature	RPM	Revolutions per Minute			
EF ER	Exhaust Fan	RTU	Roof-Top Unit			
	Exhaust Register	SA	Supply Air			
ERV	Energy Recovery Ventilator	SD	Supply Diffuser			
ESP	External Static Pressure	SP	Static Pressure			
EWT °F	Entering Water Temperature	SF	Service Factor			
=	Fahrenheit	SFPB	Series Fan Power Box			
FPB	Fan Power Box	sq. ft.	Square Feet			
FCU	Fan Coil Unit	T-1 T-2 T-3	Terminal 1 Terminal 2 Terminal 3			
FLA	Full Load Amps	TEMP or °	Temperature			
FPM	Feet per Minute	TSP	Total Static Pressure			
FT.	Feet	T-Stat	Thermostat			
HD.	Head	V	Volts			
HP	Horsepower	VAV	Variable Air Volume			
HWR	Hot Water Return	VFD	Variable Frequency Drive			
HWS	Hot Water Supply	VP	Velocity Pressure			
HZ	Hertz (Cycles per Second)	WB	Wet Bulb Temperature			
IN.	Inches	W.C.	Water Column			
KEF	Kitchen Exhaust Fan	W.G.	Water Gauge			

Semper Fidelis Veteran Owned and Operated



Table Of Contents

PROJECT:
LOCATION:
PROJECT #:Voyager AT&T Cell Site
Colorado Springs , CODATE:
CONTACT:
Johnney Holt
AUTHOR:11/15/2018
Johnney Holt
AUTHOR:

Table Of Contents

Fan Unit	1
1.1 EF-01	1
Voager ATT Cell Site Mechanical.pdf	2



14142 Denver West Parkway Suite 245 Lakewood, CO 80401 Phone 303.996.8650

Fan Unit

PROJECT: Voyager AT&T Cell Site LOCATION: Colorado Springs , CO

PROJECT #: 2018-1711

Fan Serial Number

Tested By: Johnney Holt SYSTEM/UNIT: EF-01 Date: 11/14/2018

Unit Data Greenheck Fan Manufacturer CW-070-D-X Fan Model Number 14891942

Test Data					
Design Airflow	346 CFM				
Actual Airflow	289 CFM				
Actual RPM	1550 RPM				
Motor Volts T1-T2	120 Volts				
Motor Amps T1	0.7 Amps				
Suction SP	Atmosphere in. wc				
Discharge SP	Atmosphere in. wc				
Design ESP	0.2 in. wc				

Motor Data						
Motor Manufacturer	Greenheck					
Motor HP	1/30 HP					
Motor RPM	1500/1300/1050 RPM					
Motor Rated Volts	115 Volts					
Motor Phase	1					
Motor FL Amps	1.1 Amps					
Motor Service Factor	1.00					

11/15/2018

Johnney Holt

Jeremy Merrill

DATE:


CONTACT:

AUTHOR:

EF-01 Exhaust Inlet Summary

System/Unit	Inlet Type	Design Airflow	Prelim Airflow	% Prelim Diff.	Final Airflow	% Final Diff.
Total	Total	345	289	84	289	84
Totals:	•	345	289	84	289	84

United Test and Balance Page 1 of 4



Your world. Delivered.

COL02000 - LTE 3C/4C

SITE NAME: **ACADEMY & I-25**

ADDRESS: 8280 HIGHWAY 83

COLORADO SPRINGS, CO 80920

LATITUDE: 38° 57' 10.68" N

LONGITUDE: 10° 48' 4.43" W

FA #: 10093657

PACE #: MRUTH014830/MRUTH014916

SITE TYPE: ROOFTOP

SITE INFORMATION

PROJECT DESCRIPTION

AT&T WIRELESS PROPOSES TO MODIFY AN EXISTING WIRELESS INSTALLATION. THE SCOPE WILL CONSIST OF THE FOLLOWING:

NEW AT&T 8-0' PANEL ANTENNAS
NEW AT&T RRIFS @ ANTENNA LEVEL
NEW AT&T SQUIDS @ ANTENNA LEVEL
NEW AT&T SBUIDS @ ANTENNA LEVEL
NEW AT&T BBU W/ NEW ECCM-U UNIT INSIDE
NEW AT&T ECCM-2 IN (E) BBU1
NEW AT&T DC RACK
NEW AT&T BATTERY RACK WITH (10) NEW BATTERY STRINGS
NEW AT&T +24" TO -48" CONVERTER IN (E) +24" POWER PLANT
NEW AT&T HYDROGEN SENSOR
NEW AT&T EXHAUST FAM
NEW AT&T INTAKE LOUVER W/ CONTROL DAMPER, AND ACTUATOR

NOTE: NEW ANTENNAS & FOUIPMENT TO BE PAINTED TO MATCH EXISTING

GENERAL NOTES

THE FACILITY IS UNMANNED AND NOT FOR HUMAN HABITATION, HANDICAPPED ACCESS QUIREMENTS ARE NOT REQUIRED IN ACCORDANCE WITH THE 2013 CALIFORNIA BUILDING CODE. TECHNICIAN WILL VISIT THE SITE AS REQUIRED FOR ROUTINE MAINTENANCE. THE PROJECT WILL NOT RESULT IN ANY SIGNIFICANT DISTURBANCE OR EFFECT ON DRAINAGE; NO SANITARY SEWER ERVICE, POTABLE WATER, OR TRASH DISPOSAL IS REQUIRED AND NO COMMERCIAL SIGNAGE IS

ENGINEERING

ALL WORK AND MATERIALS SHALL BE PERFORMED AND INSTALLED IN ACCORDANCE WITH THE CURRENT EDITIONS OF THE FOLLOWING CODES AS ADOPTED BY THE LOCAL GOVERNING AUTHORITIES.

- 2009 BUILDING CODE (IBC)
- 2009 FIRE CODE (IFC) 2016 NFPA 13 & 72 2012 PLUMBING CODE
- 2014 ELECTRICAL CODE 2011 LOCAL BUILDING CODE

DRIVING DIRECTIONS

DIRECTIONS FROM DENVER TECH CENTER

HEADTONS FROM DEWER TECH CENTER:

HEAD WEST

TURN RIGHT

TURN RIGHT TOWARD E BELLEVIEW AVE

TURN RIGHT TOWARD E BELLEVIEW AVE

TURN RIGHT TOWARD E BELLEVIEW AVE

SHAPP LEFT ONTO E BELLEVIEW AVE

USE THE RIGHT LABLE TO TAKE THE L25 N RAMP

MEEDER GHT, TOAL OW SIGNS FOR US 6 W

KEEP LEFT AND MERGE ONTO US-6 W

KEEP LEFT AND MERGE ONTO US-6 W

NEEDER SHOW TO WORD ON TOWARD US-8 ESILVERTHORNE/DILLON

TAKE THE EXIT ONTO 1-70 W TOWARD GRAND JCT

1. TAKE EXIT OSTO 1-70 W TOWARD US-8 ESILVERTHORNE/DILLON

TURN LEFT ONTO US-40 WYPARK AVE

TURN LEFT ONTO TO STEAMBOAT BLVD

7. TURN RIGHT ONTO MT WERNER RD

6. TURN LEFT ONTO STEAMBOAT BLVD

7. TURN RIGHT ONTO CONTEMBOAT BLVD

8. TURN RIGHT ONTO CONTEMBOAT BLVD

9. TURN RIGHT ONTO CONTEMBOAT BLVD

9. TURN RIGHT ONTO CONTEMBOAT BLVD

9. TURN RIGHT ONTO CONTEMBOAT BLVD

1. TURN RIGHT

DO NOT SCALE **DRAWINGS**

SUBCONTRACTOR SHALL VERIFY ALL PLANS, EXISTING DIMENSIONS & FIELD CONDITIONS ON THE JOB SITE & SHALL IMMEDIATELY NOTIFY THE ENGINEER IN WRITING OF ANY DISCREPANCIES BEFORE PROCEEDING WITH THE WORK OR BE RESPONSIBLE FOR SAME.



CONSTRUCTION DRAWING

DRAWING INDEX

SHEET NO:	SHEET TITLE
T-1	TITLE SHEET
GN-1	GENERAL NOTES
GN-2	NEW BATTERY MATERIAL SAFETY DATA SHEET, LEAD ACID BATTERY
A-1	SITE PLAN & ENLARGED SITE PLAN
A-2	EQUIPMENT LAYOUTS
A-3	ANTENNA LAYOUTS
A-4	ELEVATIONS
A-5	ELEVATIONS
D-1	DETAILS
M-1	MECHANICAL PLAN
M-2	MECHNICAL DETAILS
E-1	SINGLE LINE DIAGRAM & LTE RET SCHEMATIC DIAGRAM
G-1	GROUNDING SCHEMATIC & GROUNDING DETAILS
G-2	GROUNDING DETAILS
G-3	GROUNDING DETAILS
RF-1	PLUMBING DIAGRAM

APPROVALS

THE FOLLOWING PARTIES HEREBY APPROVE AND ACCEPT THESE DOCUMENTS & AUTHORIZE THE SUBCONTRACTO TO PROCEED WITH THE CONSTRUCTION DESCRIBED HEREIN, ALL DOCUMENTS ARE SUBJECT TO REVIEW BY THE LOCAL BUILDING DEPARTMENT & MAY IMPOSE CHANGES OR MODIFICATIONS.

AT&T RF ENGINEER:	DATE:
AT&T OPERATIONS:	DATE:
SITE ACQUISITION:	DATE:
CONSTRUCTION MANAGER:	DATE:
PROPERTY OWNER:	DATE:
ZONING:	DATE:
PRO IFOT MANAGER	



₩asTec **Network Solutions**

6100 BROKEN SOUND PARKWAY N SUITE NO. 6 BOCA RATON, FLORIDA 33487



1387 CALLE AVANZADO SAN CLEMENTE, CA 92673

DRAWN BY:	EG
CHECKED BY:	MM

⅓	05/18/2016	PER FIRE DEPT. COMMENTS
2	05/09/2016	PER MECHANICAL DESIGN
1	03/25/2016	100% CD'S FOR SUBMITTAL
0	02/09/2016	90% CD'S FOR REVIEW
REV	DATE	DESCRIPTION



COL02000 ACADEMY & I-25 8280 HIGHWAY 83 COLORADO SPRINGS, CO 80920 ROOFTOP

SHEET TITLE

TITLE SHEET

SHEET NUMBER

T-1



PROJECT TEAM

1387 CALLE AVANZADO SAN CLEMENTE, CA 92673

PROJECT MANAGER: MASTEC NETWORK SOLUTIONS

7025 S REVERE PKMY, SUITE 100
CENTENNIAL, CO 80112
CONTACT: STEPHANIE GLENDENNING
PH; (303) 334-2809
EMAIL: Stephanie.Glendenning@mastec.


PH: (619) 997-4012

CLIENT REPRESENTATIVE: MASTEC NETWORK SOLUTIONS 7025 S REVERE PKWY, SUITE 100 CENTENNIAL, CO 80112 CONTACT: STEPHANIE GLENDENNING PH: (303) 334-2809

SITE ACQUISITION:
M.SQUARED ENGINEERS
1387 CALLE AVANZADO
SAN CLEMENTE, CA 92673
CONTACT: JASON EVANS
PH: (208) 866-7725
EMAIL: Jason@m2-eng.com

CONTACT: ROEL SIGUE PH: (703) 599-6115 EMAIL: rs067v@att.com

CONSTRUCTION MANAGER: MASTEC NETWORK SOLUTIONS 7025 S REVERE PKWY, SUITE 100 CENTENNIAL. CO 80112 CONTACT: GARY HOPKINS



VICINITY MAP

- GENERAL NOTES:

 1. THE HVAC CONTRACTOR SHALL PERFORM THE WORK IN THE HVAC CONTRACTOR SHALL PERFORM THE WORK IN THE HVAC AND INDIJECTIVAL. ACCORDANCE WITH THE BEST ASHRAE AND INDUSTRIAL STANDARDS.
- ALL HVAC WORK SHALL COMPLY WITH ALL APPLICABLE CODES OF THE STATE OF COLORADO, LOCAL BUILDING CODES, HAVING JURISDICTION OVER THE CONSTRUCTION.
- HVAC CONTRACTOR SHALL EXAMINE THE PROJECT SITE AND DISCUSS GENERAL REQUIREMENTS OF BUILDING AND WORK PERFORMANCE WITH OWNER'S REPRESENTATIVE. CONTRACTOR SHALL COORDINATE HIS WORK WITH THE WORK OF OTHERS ON THE PROJECT. CONTRACTOR SHALL CONFIRM EXISTING CONDITIONS AND PROVIDE ALL LABOR AND MATERIALS TO MAKE
- HVAC CONTRACTOR TO REPORT TO OWNER'S REPRESENTATIVE ANY OBSERVATIONS OR CONDITIONS WHICE ARE DISCOVERED IN THE BUILDING WHICH WOYULD PREVENT THE FULLEST USE OF
- HVAC CONTRACTOR SHALL ARRANGE AND PAY FOR ALL FEES,
- HVAC CONTRACTOR SHALL FIELD VERIFY ALL ELECTRICAL POWER CHARACTERISTICS PRIOR TO ORDERING ANY MECHANICAL EQUIPMENT.
- ALL LOW VOLTAGE WIRING SHALL BE INSTALLED BY THE HVAC
- THE ROOM THERMOSTATS SHALL BE CAPABLE OF BEING SET
- A DURABLE MAINTENANCE LABEL MUST BE AFFIXED TO MECHANICAL EQUIPMENT. TWO COPIES OF A MAINTENANCE MANUAL FOR THE EQUIPMENTS SHALL BE PROVIDED TO THE
- 10. INSTALL EQUIPMENT AND RUN PIPES AND DUCTS PARALLEL WITH OR AT RIGHT ANGLES TO THE WALLS OF THE BUILDING UNLESS
 SHOWN OTHERWISE ON THE DRAWINGS. PARALLELED RUNS
 SHALL BE STRAIGHT AND TRUE WITH OFFSETS UNIFORM AND
- . CONTRACTOR SHALL COORDINATE WITH BUILDING OWNER CONSTRUCTION TIME AS NOT TO DISTRACT FROM NORMAL WORKING CONDITIONS
- 12. CONTRACTOR TO REVIEW AT&T SPECIFICATIONS PRIOR TO BID.

- CONTROL SEQUENCE:

 1. THE AIR-CONDITIONING UNIT FAN WHICH IS LEAD SHALL RUN CONTINUOUSLY.
- THE AIR-CONDITIONING UNITS SHALL DUTY CYCLE.
- THE ARC-CONDITIONING UNITS SHALL DUTY CYCLE.

 UPON A CALL FOR COOLING, THE LEAD AIR-CONDITIONING

 UNIT SHALL PROVIDE COOLING. IF THE SPACE TEMPERATURE
 RISES 3°F ABOWE SET POINT, THE AIR-CONDITIONING UNIT

 WHICH IS THE LAG UNIT SHALL PROVIDE COOLING. WHEN THE


 ORIGINAL SET POINT IS REACHED, THE LAG AIR-CONDITIONER

 SHALL CEASE DISEBATION. SHALL CEASE OPERATION.
- IF A FIRE OR OTHER ALARM IS TRIGGERED. THE CONTROL UNIT TIED TO THE ALARMS ON THE PDF SHUTS DOWN ALL HVAC UNITS TO ELIMINATE THE OXYGEN SUPPLY.
- THERMAL RUNAWAY IS CONTROLLED/MONITORED BY THE PDF. IF A CELL INCREASES IN TEMEPERATURE THE STRING IS DROPPED FROM THE SYSTEM AND IS NO LONGER CHARGED.
 AN ALARM IS SENT TO THE NOC FOR A TECH TO ADDRESS.
- PDF POWER PLANT WILL MONITOR/REGULATE ALL BATTERIES LINKED TO THE SYSTEM FOR MAX CHARGE VOLTAGE, TEMPERATURE AND PERFORMANCE. THE SITE IS ALSO SYNCED WITH THE SMOKE DETECTION, HYDROGEN SENSOR, FIRE, AND HVAC CONTROLS.
- BATTERIES ARE MONITORED THROUGH THE TEMPERATURE PROBES INSTALLED ON EACH STRING AND PROTECTED THROUGH THE BREAKERS FOR EACH.
- FURNISH AND INSTALL GREENHECK MODEL FURNISH AND INSTALL GREENHECK MODEL

 GW-070-VG-1/30-1725FPM SIDE MOUNTED EXHAUST FAN OR
 ENGINEER APPROVED EQUAL. FAN SHALL PROVIDE A MINIMUM
 OF 346 CFM AT 0.20 IN WG. THE FAN SHALL BE EQUIPPED WITH
 A WALL MOUNTED FAN SPEED CONTROLLER AND BACKDRAFT
 DAMPER, A WALL SWITCH SHALL BE FURNISHED AND
 INSTALLED TO MANUALLY START AND STOP THE FAN, A
 SUBBELED FORTOGRAPH AND INTERNATIONAL OF CURRENT DETECTOR IN THE FAN POWER CIRCUIT SHALL BE FURNISHED AND INSTALLED TO DETECT A LOSS OF FAN OPERATION AND ANNUNCIATE A REMOTE ALARM TO A MANNED FACILITY IN THE EVENT THE FAN DOES NOT OPERATE WHEN THE HYDROGEN DETECTOR CALLS FOR FAN OPERATION.

NOTES: 1. MECHANICAL DRAWINGS WERE ENGINEERED BASED ON CLIENT INFORMATION AND DIRECTION. CONTRACTOR IS RESPONSIBLE TO VERIFY ON SITE CONDITIONS. ALL CALCULATIONS AND INFORMATION SHALL VERIFIED TO COMPLY WITH CODE REQUIREMENTS.

- FURNISH A NEW 15A, SINGLE POLE CIRCUIT BREAKER IN CIRCUIT #31 OF EXISTING AC BREAKER PANEL FOR THE NEW
- RUN NEW (2)-#12 THHN/THWN-2 + (1)-#12 AWG GND FROM NEW CIRCUIT BREAKER TOWARDS THE NEW EXHAUST FAN.
- CONTRACTOR SHALL PROVIDE CONNECTION TO EXISTING TEMEPERATURE CONTROL PANEL AND SYSTEM SHALL OPERATE AS SHOWN ON CONTROL SEQUENCE THIS SHEET.
- COORDINATE WITH THE SHELTER MANUFACTURER PRIOR TO OPENING/CUTTING CONCRETE WALLS. NO REPAR MUST BE DAMAGED OR CUT FOR OPENING.
- FURNISH AND INSTALL AN 18" X 18" RUSKIN EME6625 WIND DRIVEN INTAKE RAIN LOUVER AND AN 18" X18" RUSKIN MODEL NUMBER CD-50MOTOR CONTROL DAMPER WITH BIRD SCREEN AND FILTER/FILTER RACK AS INDICATED ON THE
- FURNISH AND INSTALL A BELIMO AFB24 ACTUATOR AS INDICATED ON THE DRAWINGS.



			EXHA	AUST FAI	N S	CHE	DU	LE				
SYMBOL	MANUFACTURER AND	SERVICE	LOCATION	TYPE	FAN		V PH	PH	HZ	WT	REMARKS	
	MODEL NO.				CFM	SP (IN WG)	RPM			-	(LBS)	
EF 1	GREENHECK CW-070-VG-1/30	EQUIPMENT SHELTER	WALL	CENTRIFUGAL	346	0.2	1550	120	1Ø	60	26	123456
1 HYDROG WHEN LE	EF-1 SHALL BE INTERLOCKED WITH 1 HYDROGEN SENSOR AND ACTIVATED WHEN LEVEL REACHES 1% CONCENTRATION. EF-1. PROVIDE HYDROGEN SENSOR WITH INTERLOCKS TO CONNECT TO EF-1.					AN SHALL RE-ASSE! VALL-HOU AMPER, A	MBLED W SING, BA	ITH CK DRAF	(4)	WITH A		BE EQUIPPED UNTED FAN LER.
(5) AND INST	A WALL SWITCH SHALL BE FURNISHED AND INSTALLED TO MANUALLY START AND STOP THE FAN. AUGUSTA AUGU											

· PROVIDE COPY OF TEST & BALANCE REPORT TO MECHANICAL INSPECTOR @ TIME OF HEATING FINA.





⊹MasTec **Network Solutions**

6100 BROKEN SOUND PARKWAY NW SUITE NO. 6 BOCA RATON, FLORIDA 33487



m.squared **ENGINEERS**

1387 CALLE AVANZADO SAN CLEMENTE, CA 92673 (619) 997-4012

	DRAN	DRAWN BY:								
	CHEC	CHECKED BY:								
-2)										
	i									
	I									
	L									
	A	05/18/2016	PER FIRE DEPT. COMMENTS							
	2	05/09/2016	PER MECHANICAL DESIGN							
	1	03/25/2016	100% CD'S FOR SUBMITTAL							
	0	02/09/2016	90% CD'S FOR REVIEW							
	REV	DATE	DESCRIPTION							



IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, TO ALTER THIS DOCUMENT.

COL02000 ACADEMY & I-25 8280 HIGHWAY 83 COLORADO SPRINGS, CO 80920 ROOFTOP

SHEET TITLE


MECHANICAL PLAN

SHEET NUMBER

M-1

MECHANICAL PLAN

24"x36" SCALE: 1/2" = 1'-0" 11"x17" SCALE: 1/4" = 1'-0"





24"x36" SCALE: NTS 11"x17" SCALE: NTS



6100 BROKEN SOUND PARKWAY NW SUITE NO. 6 BOCA RATON, FLORIDA 33487



m.squared ENGINEERS

1387 CALLE AVANZADO SAN CLEMENTE, CA 92673 (619) 997-4012

DRAWN BY: EG		
CHECKED BY:		
ļ		
l		
/3\	05/18/2016	PER FIRE DEPT, COMMENTS
2	05/09/2016	PER MECHANICAL DESIGN
1	03/25/2016	100% CD'S FOR SUBMITTAL
0	02/09/2016	90% CD'S FOR REVIEW
REV	DATE	DESCRIPTION



IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS THEY ARE ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, TO ALTER THIS DOCUMENT.

COL02000 ACADEMY & I-25 8280 HIGHWAY 83 COLORADO SPRINGS, CO 80920 ROOFTOP

SHEET TITLE

MECHANICAL DETAILS

SHEET NUMBER

M-2

JUN 03 2016 CJC RBD Mechanical

FLANGE MOUNT

24"x36" SCALE; NTS 11 x17" 8CALE: NTS