

**CERTIFIED
TEST, ADJUST & BALANCE
REPORT**

for

Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

Colorado Springs, CO

February, 2018

Permit #: L12489



Table of Contents

| | |
|---------------------------------------|----|
| General Information | 3 |
| Certification Sheet | 4 |
| Abbreviation Summary | 5 |
| Equipment List | 6 |
| Air Apparatus Test Report | 7 |
| Rectangular Duct Traverse Test Report | 8 |
| Round Duct Traverse Test Report | 9 |
| Air Outlet Test Report | 10 |
| Fan Test Report | 11 |
| Air Outlet Test Report | 12 |



Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

GENERAL INFORMATION

PROJECT: Dub Zub Tatoo & Piercing Studio
ADDRESS: 3 Swope Avenue
ADDRESS: Colorado Springs, CO
ALTITUDE: 6000 feet

PROJECT PERSONNEL

CERTIFIED: Casey D. Thompson
TECHNICIAN(S): Casey D. Thompson

INSTRUMENTATION

| | |
|---------------------|-------------------------|
| FLOWHOOD: | ALNOR - MODEL # EBT-731 |
| AIR DATAMETER: | ALNOR - MODEL # EBT-731 |
| TACHOMETER: | EXTECH - MODEL # 461920 |
| AMPROBE: | FLUKE - MODEL # 337 |
| THERMOMETER: | FLUKE - MODEL # 52II |
| HYDRONIC DATAMETER: | ALNOR - MODEL # HM-675 |
| HYGROMETER: | FLUKE - MODEL # 971 |

REMARKS



Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

The data presented in this report is an exact record of system measurements and final adjustments that have been obtained in accordance with the current edition of the TABB Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems. Any variances from design quantities, which exceed TABB tolerances, are noted in the Test, Adjust and Balance Report Project Summary.

The air distribution systems have been tested and balanced. Final adjustments have been made in accordance with TABB "Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems" and project specifications.

(TABB) TAB Firm: **Chinook Test & Balance, Inc.**

REG. NO.: **BB1095198T** CERTIFIED BY: **Casey D. Thompson** DATE: **February 12, 2018**

The hydronic distribution systems have been tested and balanced. Final adjustments have been made in accordance with TABB "Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems" and project specifications.

(TABB) TAB Firm: **Chinook Test & Balance, Inc.**

REG. NO.: **BB1095198T** CERTIFIED BY: **Casey D. Thompson** DATE: **February 12, 2018**

Precision Test & Balance, Inc. warrants that the equipment or system listed above is operating at the specified levels as shown, at and only at this time, and makes no other warranties, stated or implied, concerning the continued performance, operation or safety in use of this equipment past this time.

SUBMITTED & CERTIFIED BY:

TABB TAB FIRM: **Chinook Test & Balance, Inc.**

TAB Supervisor: **Casey D. Thompson**

REG. NO.: **BB1095198T** SIGNATURE: _____

CERTIFICATION EXPIRATION DATE: _____

DATE: **February 12, 2018**

Casey Thompson

March 31, 2020



TEST & BALANCE

Abbreviation Summary

| | | | |
|---------|--|------------|---------------------------|
| ACT | Actual | HHWP | Heating Hot Water Pump |
| ACU | Air Conditioning Unit | HP | Horsepower |
| AHU | Air Handling Unit | LAT | Leaving Air Temperature |
| AK | Velocity Correction Factor | LWT | Leaving Water Temperature |
| B&G | Bell & Gossett | MAU | Makeup Air Unit |
| BCP | Boiler Circulation Pump | MAX | Maximum |
| CD | Ceiling Diffuser | MIN | Minimum |
| CER | Ceiling Exhaust Register | NG | Not Given |
| CFM | Cubic Feet per Minute | NO | Number |
| CHWP | Chilled Water Pump | PSI | Pounds per Square Inch |
| CRR | Ceiling Return Register | RPM | Revolutions Per Minute |
| CRU | Computer Room Unit | SER | Sidewall Exhaust Register |
| DDC CF | Direct Digital Control Correction Factor | SF | Service Factor |
| DES | Design | SP | Static Pressure |
| EAT | Entering Air Temperature | SR | Supply Register |
| EF | Exhaust Fan | SRR | Sidewall Return Register |
| ESP | External Static Pressure | SZ | Size |
| EWT | Entering Water Temperature | VAV | Variable Air Volume |
| FPM | Feet Per Minute | VEL | Outlet Face Velocity |
| Ft. Hd. | Feet of Head | ΔP | Pressure Differential |
| GPM | Gallons Per Minute | ΔT | Temperature Differential |



Equipment List

| <u>Equipment</u> | <u>Manufacturer</u> | <u>Model Number</u> | <u>Serial Number</u> | <u>Calibration Date</u> |
|------------------|---------------------|---------------------|----------------------|-------------------------|
| Flowhood | Alnor | EBT-731 | EBT731717002 | April 20, 2017 |
| Datameter | Alnor | EBT-731 | EBT731717002 | April 20, 2017 |
| Amprobe | Fluke | 337 | 85703564 | April 10, 2017 |
| Tachometer | Extech | 461920 | 161017033 | May 3, 2017 |
| Hydro Multimeter | Alnor | HM-675 | 71651062 | April 20, 2017 |
| Thermometer | Fluke | 52 II | 90250065 | May 5, 2017 |
| Hygrometer | Fluke | 971 | 33850499 | May 23, 2017 |





AIR APPARATUS TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System F-1

| UNIT DATA | |
|--------------|-----------------|
| Manufacturer | Trane |
| Model | TUC1B080A9421AG |
| Serial | 17464H8D2G |
| Fan Type | Furnace |
| Rating | 1000 CFM |
| Outside Air | 300 CFM |

| MOTOR DATA | | | |
|--------------|-------|-----|------|
| Manufacturer | | NG | |
| Motor HP | RPM | 1/3 | 1075 |
| Phase | Frame | 1 | NG |
| S.F. | Type | NG | NG |
| Volts | Amps | 115 | 9.4 |


| STARTER DATA | |
|-------------------|----|
| Manufacturer | NA |
| Model | |
| Size | |
| Installed Thermal | |
| Rating (Amps) | |
| Required Thermal | |
| Rating (Amps) | |

| DRIVE DATA | |
|------------------|--------------|
| Drive Type | Direct Drive |
| Motor Drive | |
| Motor Bore | |
| Fan Drive | |
| Fan Bore | |
| No. Belts & Size | |
| Centerline | |
| Drive Change | |

| FAN TEST DATA | |
|-----------------|------|
| Supply Air CFM | 1010 |
| Return Air CFM | 722 |
| Outside Air CFM | 288 |

| TEST DATA | | |
|-----------|-------------|-------|
| | Preliminary | Final |
| Fan RPM | 1075 | 1075 |
| Volts | 121 | 121 |
| Amps | 6.8 | 6.8 |

FAN SYSTEM DIAGRAM



Comments: _____

Technician: Casey D. Thompson



RECTANGULAR DUCT TRAVERSE TEST REPORT

Project Dub Zub Tatoo & Piercing Studio System F-1

Location/Zone Return Air Duct S.P. -0.23"

| | | | |
|------------|------|---|---|
| Duct size | 24 | X | 9 |
| Duct sq ft | 1.50 | | |

| | |
|--------------|-----|
| Required FPM | 467 |
| Required CFM | 700 |

| | |
|--------------|-----|
| Measured FPM | 481 |
| Measured CFM | 722 |

| Position | 1 | 2 | 3 | 4 | | | | | | | | | | | | | | | |
|-----------|------|------|------|------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 1 | 507 | 468 | 493 | 496 | | | | | | | | | | | | | | | |
| 2 | 461 | 479 | 466 | 473 | | | | | | | | | | | | | | | |
| 3 | 472 | 453 | 479 | 462 | | | | | | | | | | | | | | | |
| 4 | 523 | 511 | 470 | 488 | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Velocity | 1963 | 1911 | 1908 | 1919 | | | | | | | | | | | | | | | |
| Subtotals | | | | | | | | | | | | | | | | | | | |

$$\left(\frac{7701}{16}\right) = (481.31 \text{ av. FPM}) (1.50 \text{ sq. ft.}) = 722 \text{ CFM}$$

Comments: _____

Technician: Casey D. Thompson



ROUND DUCT TRAVERSE TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System F-1


Location/Zone Outside Air

Duct S.P. -0.11"

| | |
|------------|------|
| Duct size | 8 |
| Duct sq ft | 0.35 |

| | |
|--------------|-----|
| Required FPM | 859 |
| Required CFM | 300 |

| | |
|--------------|-----|
| Measured FPM | 825 |
| Measured CFM | 288 |



| | |
|---------------------|------|
| Horizontal Subtotal | 8801 |
| Vertical Subtotal | 7701 |

| | |
|------------------|-------|
| Total | 16502 |
| Number of Points | 20 |
| Average | 825.1 |

$$\left(\frac{16502}{20} \right) = (825.10 \text{ av. FPM}) (0.35 \text{ sq. ft.}) = 288 \text{ CFM}$$

Comments: _____

Technician: Casey D. Thompson



AIR OUTLET TEST REPORT

| | | | |
|----------------|---------------------------------|---------------|-----|
| Project | Dub Zub Tadoo & Piercing Studio | System | F-1 |
|----------------|---------------------------------|---------------|-----|

[illegible]

Comments:

Technician: Casey D. Thompson



FAN TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System Exhaust Fan

| FAN NUMBER | EF-1 | EF-2 | |
|------------------|-------------|-------------|--|
| UNIT DATA | UNIT DATA | UNIT DATA | |
| Manufacturer | Panasonic | Panasonic | |
| Model | FV-08VQ5 | FV-08VQ5 | |
| Serial | NG | NG | |
| Fan Type | Exhaust Fan | Exhaust Fan | |
| Rating | 80 CFM | 80 CFM | |

| | | | | | | | |
|-------------------|--------|------------|----|------------|----|--|--|
| MOTOR DATA | | MOTOR DATA | | MOTOR DATA | | | |
| Manufacturer | | - | | - | | | |
| Motor HP | R.P.M. | NG | NG | NG | NG | | |
| Phase | Frame | 1 | NG | 1 | NG | | |
| S.F. | Type | NG | NG | NG | NG | | |
| Volts | | 120 | | 120 | | | |
| Amps | | 0.7 | | 0.7 | | | |

| | | | | | | | |
|-------------------|--|--------------|--|--------------|--|--|--|
| DRIVE DATA | | DRIVE DATA | | DRIVE DATA | | | |
| Drive Type | | Direct Drive | | Direct Drive | | | |
| Motor Drive | | | | | | | |
| Motor Bore | | | | | | | |
| Fan Drive | | | | | | | |
| Fan Bore | | | | | | | |
| No. Belts & Size | | | | | | | |
| Center Line | | | | | | | |
| Drive Change | | | | | | | |

| | | | | | | | |
|---------------------|--|--------------|--|--------------|--|--|--|
| STARTER DATA | | STARTER DATA | | STARTER DATA | | | |
| Manufacturer | | None | | None | | | |
| Model | | | | | | | |
| Size | | | | | | | |
| Installed Thermal | | | | | | | |
| Rating (Amps) | | | | | | | |
| Required Thermal | | | | | | | |
| Rating (Amps) | | | | | | | |

| | | | | | | | |
|------------------|--|-----------|--|-----------|--|--|--|
| TEST DATA | | TEST DATA | | TEST DATA | | | |
| Fan CFM | | 77 | | 83 | | | |
| Fan RPM | | NG | | NG | | | |
| Motor Volts | | 121 | | 121 | | | |
| Motor Amps | | 0.3 | | 0.3 | | | |

ATMOS

| |
|---|
| F |
| A |
| N |

 0.01" ATMOS

| |
|---|
| F |
| A |
| N |

 0.02"

Comments: _____


Technician: Casey D. Thompson




| | | | |
|----------------|---------------------------------|---------------|-------------|
| Project | Dub Zub Tatoo & Piercing Studio | System | Exhaust Air |
|----------------|---------------------------------|---------------|-------------|

Comments: _____

Technician: Casey D. Thompson




4 MAIN FLOOR HVAC PLAN
Scale: 1/4" = 1'-0"



3 BASEMENT HVAC PLAN
Scale: 1/4" = 1'-0"

| MECHANICAL FIXTURE SCHEDULE | | | |
|-----------------------------|--------------------------|--------------|--|
| IDENTIFICATION | TYPE OF FIXTURE | MANUFACTURER | DESCRIPTION |
| D | Gas Clothes Dryer | 1 | Future by others |
| F | Countertop Gas Range | 1 | Designed to connect to existing 60" gas line |
| WH | Trunked Gas Water Heater | 1 | Designed to connect to existing 60" gas line |
| BC | Booster Fan | 1 | Model # S-8000 Booster Fan |

DUCT WORK SEE "DUCT AND DUCT INSULATION SPECIFICATIONS" SHEET G1
VENTILATION:
THE SPACE VENTILATION IS BASED ON (1) OCCUPIED ZONE HAVING A MAXIMUM OCCUPANCY OF 14 PERSONS. HVAC SYSTEM SUPPLIES 340 CFM OF OUTSIDE AIR, OR 14 x 20 = 280 CFM PLUS 60 CFM FOR THE SPACE.




2 MECHANICAL ROOM
Scale: 1/2" = 1'-0"

- SHEET NOTES:
- REF GENERAL NOTE SHEET G1 FOR MECHANICAL NOTES
 - DUCTWORK SHOWN IS INSTALLED DIRECTLY BELOW THE FLOOR IN THE FIRST FLOOR JOIST SPACE. RETURN AND SUPPLY PLenums ON FURNACE TO BE ADJUSTED IN SIZE FOR SPECIFIC EQUIPMENT SUPPLIED. EXISTING GAS PIPING CAN BE REUSED AT THE CONTRACTORS DISCRETION PROVIDED IT IS FOUND IN GOOD CONDITION. SEE RECOMMENDATIONS. ALL CONNECTIONS TO EQUIPMENT SHALL BE PROVIDED WITH 6" MINIMUM DRIP LEGS AND AIA APPROVED SHUTOFF VALVES THAT ARE READILY ACCESSIBLE.
 - FOR DETAILS ON INSTALLING SUPPLY GRILLES SEE 14M
 - FOR ENLARGED PLAN VIEW OF MECHANICAL ROOM SEE DRAWING 24M
 - ALL (E) DUCTWORK, FURNACE AND ASSOCIATED APPLIANCES TO BE REMOVED
 - (E) GAS METER TO BE RELOCATED TO ACCOMMODATE (P) CONSTRUCTION.
 - (E) GAS LINE WITHIN BASEMENT TO SERVE (P) FURNACE AND WATER HEATER.

KEYED NOTES:

- (E) GAS METER
- REFRIGERANT LINES FOR NEW AC SYSTEM COORDINATE LOCATION WITH NEW CONSTRUCTION.
- FANS AND DUCTS ARE INSTALLED ABOVE FIRST FLOOR CEILING
- DUCT IS INSTALLED WITHIN FIRST FLOOR JOIST SPACE AND SERVES CLOTHES DRYER
- 3" PVC CONDENSING FURNACE EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 3" PVC CONDENSING FURNACE EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 8" ROUND DUCT TO INTAKE SCREEN ON WEST WALL, FITTED WITH BOOSTER FAN AND HEATER WITH OCCUPANCY THIMEN FOR 300 CFM FRESH AIR SUPPLY.
- PVC CONDENSING WATER HEATER EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- PVC CONDENSING WATER HEATER EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 3/4" PEX HOT WATER SUPPLY LINE TO WATER HEATER
- 3/4" PEX COLD WATER SUPPLY LINE TO WATER HEATER
- CONDENSING TANKLESS WALL MOUNTED WATER HEATER. SEE SHEET P1 FOR SPECIFICATIONS.
- FLOOR SINK FOR CONDENSATE DISPOSAL.
- SINGLE PHASE DISCONNECT FOR WATER HEATER POWER SUPPLY.
- (E) 1" BLACK STEEL GAS LINE TO WATER HEATER WITH DRIP LEGS AND SHUTOFF VALVES AT EACH APPLIANCE WITH PIPE SIZE PER MANUFACTURERS RECOMMENDATIONS.
- REFRIGERANT LINES ROUTED TO CONDENSER WITHIN FLOOR JOIST SPACE. THE LINES ARE TO BE INSULATED AND ISOLATED IN MANSARDS TO PREVENT VIBRATION TRANSMISSION TO STRUCTURE. SLOPED AS REQUIRED FOR OIL RETURN TO CONDENSER
- SINGLE PHASE DISCONNECT FOR FURNACE POWER SUPPLY.
- FURNACE IS FITTED WITH A COOLING COIL AND A SUPPLY AND RETURN PLENUM AS REQUIRED TO INTERFACE AND INTEGRATE THE EQUIPMENT INTO A COMPLETE VAV HEATING/COOLING SYSTEM WITH MECHANICALLY ASSISTED VENTILATION TO MEET COMMERCIAL STANDARDS.
- SEE ELECTRICAL DRAWINGS FOR TIMERS AND OUTSIDE AIR CONTROL DEVICES AND WIRING.
- FOR ROOM CONSTRUCTION DETAILS REFER TO THE ARCHITECTURAL DRAWINGS.
- ROOM DOES NOT REQUIRE COMBUSTION AIR SUPPLY AS APPLIANCES USE COMBUSTION AIR DIRECTLY DELIVERED TO THEM FROM THE OUTSIDE.
- (P) BASE BOARD HEATER

LEGEND:




1 WALL GRILLE DETAIL
Scale: NTS

RELEASED FOR PERMIT
APR 27 2017
CIC
NBD Mechanical

DUB ZUB TATTOO & PIERCING STUDIO
3 SWOPE AVE, COLORADO SPRINGS CO. 80909

| NO: | DATE: | DESCRIPTION: |
|-----|---------|----------------------------|
| 1 | 2/21/17 | REGIONAL BUILDING COMMENTS |

A E L
ARCHITECTURAL ENGINEERS
1122 N. EL PASO ST.
COLORADO SPRINGS, CO 80909
SERVICE@AELEVEN.COM



DATE: PROJECT NO: S16222
CHECKED BY: HVAC PLUMBING
M1

**CERTIFIED
TEST, ADJUST & BALANCE
REPORT**

for

Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

Colorado Springs, CO

February, 2018

Permit #: L12489



Table of Contents

| | |
|---------------------------------------|----|
| General Information | 3 |
| Certification Sheet | 4 |
| Abbreviation Summary | 5 |
| Equipment List | 6 |
| Air Apparatus Test Report | 7 |
| Rectangular Duct Traverse Test Report | 8 |
| Round Duct Traverse Test Report | 9 |
| Air Outlet Test Report | 10 |
| Fan Test Report | 11 |
| Air Outlet Test Report | 12 |



Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

GENERAL INFORMATION

PROJECT: Dub Zub Tatoo & Piercing Studio
ADDRESS: 3 Swope Avenue
ADDRESS: Colorado Springs, CO
ALTITUDE: 6000 feet

PROJECT PERSONNEL

CERTIFIED: Casey D. Thompson
TECHNICIAN(S): Casey D. Thompson

INSTRUMENTATION

| | |
|---------------------|-------------------------|
| FLOWHOOD: | ALNOR - MODEL # EBT-731 |
| AIR DATAMETER: | ALNOR - MODEL # EBT-731 |
| TACHOMETER: | EXTECH - MODEL # 461920 |
| AMPROBE: | FLUKE - MODEL # 337 |
| THERMOMETER: | FLUKE - MODEL # 52II |
| HYDRONIC DATAMETER: | ALNOR - MODEL # HM-675 |
| HYGROMETER: | FLUKE - MODEL # 971 |

REMARKS



Dub Zub Tatoo & Piercing Studio

3 Swope Avenue

The data presented in this report is an exact record of system measurements and final adjustments that have been obtained in accordance with the current edition of the TABB Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems. Any variances from design quantities, which exceed TABB tolerances, are noted in the Test, Adjust and Balance Report Project Summary.

The air distribution systems have been tested and balanced. Final adjustments have been made in accordance with TABB "Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems" and project specifications.

(TABB) TAB Firm: **Chinook Test & Balance, Inc.**

REG. NO.: **BB1095198T** CERTIFIED BY: **Casey D. Thompson** DATE: **February 12, 2018**

The hydronic distribution systems have been tested and balanced. Final adjustments have been made in accordance with TABB "Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems" and project specifications.

(TABB) TAB Firm: **Chinook Test & Balance, Inc.**

REG. NO.: **BB1095198T** CERTIFIED BY: **Casey D. Thompson** DATE: **February 12, 2018**

Precision Test & Balance, Inc. warrants that the equipment or system listed above is operating at the specified levels as shown, at and only at this time, and makes no other warranties, stated or implied, concerning the continued performance, operation or safety in use of this equipment past this time.

SUBMITTED & CERTIFIED BY:

TABB TAB FIRM: **Chinook Test & Balance, Inc.**


TAB Supervisor: **Casey D. Thompson**

REG. NO.: **BB1095198T** SIGNATURE: _____

CERTIFICATION EXPIRATION DATE: _____

DATE: **February 12, 2018**

Casey Thompson



TEST & BALANCE

Abbreviation Summary

| | | | |
|---------|--|------------|---------------------------|
| ACT | Actual | HHWP | Heating Hot Water Pump |
| ACU | Air Conditioning Unit | HP | Horsepower |
| AHU | Air Handling Unit | LAT | Leaving Air Temperature |
| AK | Velocity Correction Factor | LWT | Leaving Water Temperature |
| B&G | Bell & Gossett | MAU | Makeup Air Unit |
| BCP | Boiler Circulation Pump | MAX | Maximum |
| CD | Ceiling Diffuser | MIN | Minimum |
| CER | Ceiling Exhaust Register | NG | Not Given |
| CFM | Cubic Feet per Minute | NO | Number |
| CHWP | Chilled Water Pump | PSI | Pounds per Square Inch |
| CRR | Ceiling Return Register | RPM | Revolutions Per Minute |
| CRU | Computer Room Unit | SER | Sidewall Exhaust Register |
| DDC CF | Direct Digital Control Correction Factor | SF | Service Factor |
| DES | Design | SP | Static Pressure |
| EAT | Entering Air Temperature | SR | Supply Register |
| EF | Exhaust Fan | SRR | Sidewall Return Register |
| ESP | External Static Pressure | SZ | Size |
| EWT | Entering Water Temperature | VAV | Variable Air Volume |
| FPM | Feet Per Minute | VEL | Outlet Face Velocity |
| Ft. Hd. | Feet of Head | ΔP | Pressure Differential |
| GPM | Gallons Per Minute | ΔT | Temperature Differential |



Equipment List

| <u>Equipment</u> | <u>Manufacturer</u> | <u>Model Number</u> | <u>Serial Number</u> | <u>Calibration Date</u> |
|------------------|---------------------|---------------------|----------------------|-------------------------|
| Flowhood | Alnor | EBT-731 | EBT731717002 | April 20, 2017 |
| Datameter | Alnor | EBT-731 | EBT731717002 | April 20, 2017 |
| Amprobe | Fluke | 337 | 85703564 | April 10, 2017 |
| Tachometer | Extech | 461920 | 161017033 | May 3, 2017 |
| Hydro Multimeter | Alnor | HM-675 | 71651062 | April 20, 2017 |
| Thermometer | Fluke | 52 II | 90250065 | May 5, 2017 |
| Hygrometer | Fluke | 971 | 33850499 | May 23, 2017 |





AIR APPARATUS TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System F-1

| UNIT DATA | |
|--------------|-----------------|
| Manufacturer | Trane |
| Model | TUC1B080A9421AG |
| Serial | 17464H8D2G |
| Fan Type | Furnace |
| Rating | 1000 CFM |
| Outside Air | 300 CFM |

| MOTOR DATA | | | |
|--------------|-------|-----|------|
| Manufacturer | | NG | |
| Motor HP | RPM | 1/3 | 1075 |
| Phase | Frame | 1 | NG |
| S.F. | Type | NG | NG |
| Volts | Amps | 115 | 9.4 |


| STARTER DATA | |
|-------------------|----|
| Manufacturer | NA |
| Model | |
| Size | |
| Installed Thermal | |
| Rating (Amps) | |
| Required Thermal | |
| Rating (Amps) | |

| DRIVE DATA | |
|------------------|--------------|
| Drive Type | Direct Drive |
| Motor Drive | |
| Motor Bore | |
| Fan Drive | |
| Fan Bore | |
| No. Belts & Size | |
| Centerline | |
| Drive Change | |

| FAN TEST DATA | |
|-----------------|------|
| Supply Air CFM | 1010 |
| Return Air CFM | 722 |
| Outside Air CFM | 288 |

| TEST DATA | | |
|-----------|-------------|-------|
| | Preliminary | Final |
| Fan RPM | 1075 | 1075 |
| Volts | 121 | 121 |
| Amps | 6.8 | 6.8 |

FAN SYSTEM DIAGRAM



Comments: _____

Technician: Casey D. Thompson



RECTANGULAR DUCT TRAVERSE TEST REPORT

Project Dub Zub Tatoo & Piercing Studio System F-1

Location/Zone Return Air Duct S.P. -0.23"

| | | | |
|------------|------|---|---|
| Duct size | 24 | X | 9 |
| Duct sq ft | 1.50 | | |

| | |
|--------------|-----|
| Required FPM | 467 |
| Required CFM | 700 |

| | |
|--------------|-----|
| Measured FPM | 481 |
| Measured CFM | 722 |

| Position | 1 | 2 | 3 | 4 | | | | | | | | | | | | | | | |
|-----------|------|------|------|------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 1 | 507 | 468 | 493 | 496 | | | | | | | | | | | | | | | |
| 2 | 461 | 479 | 466 | 473 | | | | | | | | | | | | | | | |
| 3 | 472 | 453 | 479 | 462 | | | | | | | | | | | | | | | |
| 4 | 523 | 511 | 470 | 488 | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| Velocity | 1963 | 1911 | 1908 | 1919 | | | | | | | | | | | | | | | |
| Subtotals | | | | | | | | | | | | | | | | | | | |

$$\left(\frac{7701}{16}\right) = (481.31 \text{ av. FPM}) (1.50 \text{ sq. ft.}) = 722 \text{ CFM}$$

Comments: _____

Technician: Casey D. Thompson



ROUND DUCT TRAVERSE TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System F-1


Location/Zone Outside Air

Duct S.P. -0.11"

| | |
|------------|------|
| Duct size | 8 |
| Duct sq ft | 0.35 |

| | |
|--------------|-----|
| Required FPM | 859 |
| Required CFM | 300 |

| | |
|--------------|-----|
| Measured FPM | 825 |
| Measured CFM | 288 |



| | |
|---------------------|------|
| Horizontal Subtotal | 8801 |
| Vertical Subtotal | 7701 |

| | |
|------------------|-------|
| Total | 16502 |
| Number of Points | 20 |
| Average | 825.1 |

$$\left(\frac{16502}{20} \right) = (825.10 \text{ av. FPM}) (0.35 \text{ sq. ft.}) = 288 \text{ CFM}$$

Comments: _____

Technician: Casey D. Thompson



| | | | |
|----------------|---------------------------------|---------------|-----|
| Project | Dub Zub Tadoo & Piercing Studio | System | F-1 |
|----------------|---------------------------------|---------------|-----|

Comments: _____

Technician: Casey D. Thompson



FAN TEST REPORT

Project Dub Zub Tatoo & Piercing Studio

System Exhaust Fan

| FAN NUMBER | EF-1 | EF-2 | |
|------------------|-------------|-------------|--|
| UNIT DATA | UNIT DATA | UNIT DATA | |
| Manufacturer | Panasonic | Panasonic | |
| Model | FV-08VQ5 | FV-08VQ5 | |
| Serial | NG | NG | |
| Fan Type | Exhaust Fan | Exhaust Fan | |
| Rating | 80 CFM | 80 CFM | |

| | | | | | | | |
|-------------------|--------|------------|----|------------|----|--|--|
| MOTOR DATA | | MOTOR DATA | | MOTOR DATA | | | |
| Manufacturer | | - | | - | | | |
| Motor HP | R.P.M. | NG | NG | NG | NG | | |
| Phase | Frame | 1 | NG | 1 | NG | | |
| S.F. | Type | NG | NG | NG | NG | | |
| Volts | | 120 | | 120 | | | |
| Amps | | 0.7 | | 0.7 | | | |

| | | | | | | | |
|-------------------|--|--------------|--|--------------|--|--|--|
| DRIVE DATA | | DRIVE DATA | | DRIVE DATA | | | |
| Drive Type | | Direct Drive | | Direct Drive | | | |
| Motor Drive | | | | | | | |
| Motor Bore | | | | | | | |
| Fan Drive | | | | | | | |
| Fan Bore | | | | | | | |
| No. Belts & Size | | | | | | | |
| Center Line | | | | | | | |
| Drive Change | | | | | | | |

| | | | | | | | |
|---------------------|--|--------------|--|--------------|--|--|--|
| STARTER DATA | | STARTER DATA | | STARTER DATA | | | |
| Manufacturer | | None | | None | | | |
| Model | | | | | | | |
| Size | | | | | | | |
| Installed Thermal | | | | | | | |
| Rating (Amps) | | | | | | | |
| Required Thermal | | | | | | | |
| Rating (Amps) | | | | | | | |

| | | | | | | | |
|------------------|--|-----------|--|-----------|--|--|--|
| TEST DATA | | TEST DATA | | TEST DATA | | | |
| Fan CFM | | 77 | | 83 | | | |
| Fan RPM | | NG | | NG | | | |
| Motor Volts | | 121 | | 121 | | | |
| Motor Amps | | 0.3 | | 0.3 | | | |

ATMOS

| |
|---|
| F |
| A |
| N |

 0.01" ATMOS

| |
|---|
| F |
| A |
| N |

 0.02"

Comments: _____


Technician: Casey D. Thompson




| | | | |
|----------------|---------------------------------|---------------|-------------|
| Project | Dub Zub Tatoo & Piercing Studio | System | Exhaust Air |
|----------------|---------------------------------|---------------|-------------|

Comments: _____

Technician: Casey D. Thompson




4 MAIN FLOOR HVAC PLAN
Scale: 1/4" = 1'-0"



3 BASEMENT HVAC PLAN
Scale: 1/4" = 1'-0"

| MECHANICAL FIXTURE SCHEDULE | | | |
|-----------------------------|--------------------------|--------------|--|
| IDENTIFICATION | TYPE OF FIXTURE | MANUFACTURER | DESCRIPTION |
| D | Gas Clothes Dryer | 1 | Future by others |
| F | Countertop Gas Range | 1 | Designed to connect to existing 60" gas line |
| WH | Trunked Gas Water Heater | 1 | Designed to connect to existing 60" gas line |
| BC | Booster Fan | 1 | Model # S-8000 Booster Fan |

DUCT WORK SEE "DUCT AND DUCT INSULATION SPECIFICATIONS" SHEET G1
VENTILATION:
THE SPACE VENTILATION IS BASED ON (1) OCCUPIED ZONE HAVING A MAXIMUM OCCUPANCY OF 14 PERSONS. HVAC SYSTEM SUPPLIES 340 CFM OF OUTSIDE AIR, OR 14 x 20 = 280 CFM PLUS 60 CFM FOR THE SPACE.




2 MECHANICAL ROOM
Scale: 1/2" = 1'-0"

- SHEET NOTES:
- REF GENERAL NOTE SHEET G1 FOR MECHANICAL NOTES
 - DUCTWORK SHOWN IS INSTALLED DIRECTLY BELOW THE FLOOR IN THE FIRST FLOOR JOIST SPACE. RETURN AND SUPPLY PLenums ON FURNACE TO BE ADJUSTED IN SIZE FOR SPECIFIC EQUIPMENT SUPPLIED. EXISTING GAS PIPING CAN BE REUSED AT THE CONTRACTORS DISCRETION PROVIDED IT IS FOUND IN GOOD CONDITION. SEE RECOMMENDATIONS. ALL CONNECTIONS TO EQUIPMENT SHALL BE PROVIDED WITH 6" MINIMUM DRIP LEGS AND AIA APPROVED SHUT-OFF VALVES THAT ARE READILY ACCESSIBLE.
 - FOR DETAILS ON INSTALLING SUPPLY GRILLES SEE 14M
 - FOR ENLARGED PLAN VIEW OF MECHANICAL ROOM SEE DRAWING 24M
 - ALL (E) DUCTWORK, FURNACE AND ASSOCIATED APPLIANCES TO BE REMOVED
 - (E) GAS METER TO BE RELOCATED TO ACCOMMODATE (P) CONSTRUCTION.
 - (E) GAS LINE WITHIN BASEMENT TO SERVE (P) FURNACE AND WATER HEATER.

KEYED NOTES:

- (E) GAS METER
- REFRIGERANT LINES FOR NEW AC SYSTEM COORDINATE LOCATION WITH NEW CONSTRUCTION.
- FANS AND DUCTS ARE INSTALLED ABOVE FIRST FLOOR CEILING
- DUCT IS INSTALLED WITHIN FIRST FLOOR JOIST SPACE AND SERVES CLOTHES DRYER
- 3" PVC CONDENSING FURNACE EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 3" PVC CONDENSING FURNACE EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 8" ROUND DUCT TO INTAKE SCREEN ON WEST WALL, FITTED WITH BOOSTER FAN AND HEATER WITH OCCUPANCY THERM FOR 300 CFM FRESH AIR SUPPLY.
- PVC CONDENSING WATER HEATER EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- PVC CONDENSING WATER HEATER EXHAUST LINE TO SIDEWALL VENT ASSEMBLY PER MANUFACTURER'S REQUIREMENTS
- 3/4" PEX COLD WATER SUPPLY LINE TO WATER HEATER
- 3/4" PEX HOT WATER SUPPLY LINE TO FIXTURES
- CONDENSING TANKLESS WALL MOUNTED WATER HEATER. SEE SHEET P1 FOR SPECIFICATIONS.
- FLOOR SINK FOR CONDENSATE DISPOSAL.
- SINGLE PHASE DISCONNECT FOR WATER HEATER POWER SUPPLY.
- (E) 1" BLACK STEEL GAS LINE TO WATER HEATER WITH DRIP LEGS AND SHUTOFF VALVES AT EACH APPLIANCE WITH PIPE SIZE PER MANUFACTURER'S RECOMMENDATIONS.
- REFRIGERANT LINES ROUTED TO CONDENSER WITHIN FLOOR JOIST SPACE. THE LINES ARE TO BE INSULATED AND ISOLATED IN MANSARDS TO PREVENT VIBRATION TRANSMISSION TO STRUCTURE. SLOPED AS REQUIRED FOR OIL RETURN TO CONDENSER
- SINGLE PHASE DISCONNECT FOR FURNACE POWER SUPPLY.
- FURNACE IS FITTED WITH A COOLING COIL AND A SUPPLY AND RETURN PLenum AS REQUIRED TO INTERFACE AND INTEGRATE THE EQUIPMENT INTO A COMPLETE VAV HEATING/COOLING SYSTEM WITH MECHANICALLY ASSISTED VENTILATION TO MEET COMMERCIAL STANDARDS.
- SEE ELECTRICAL DRAWINGS FOR TIMERS AND OUTSIDE AIR CONTROL DEVICES AND WIRING.
- FOR ROOM CONSTRUCTION DETAILS REFER TO THE ARCHITECTURAL DRAWINGS.
- ROOM DOES NOT REQUIRE COMBUSTION AIR SUPPLY AS APPLIANCES USE COMBUSTION AIR DIRECTLY DELIVERED TO THEM FROM THE OUTSIDE.
- (P) BASE BOARD HEATER

LEGEND:




1 WALL GRILLE DETAIL
Scale: NTS

RELEASED FOR PERMIT
APR 27 2017
CIC
RBD Mechanical

DUB ZUB TATTOO & PIERCING STUDIO
3 SWOPE AVE, COLORADO SPRINGS CO. 80909

| NO: | DATE: | DESCRIPTION: |
|-----|---------|----------------------------|
| 1 | 2/21/17 | REGIONAL BUILDING COMMENTS |

A E L
ARCHITECTURAL ENGINEERS
1122 N. EL PASO ST.
COLORADO SPRINGS, CO 80909
SERVICE@AELEVEN.COM



DATE: PROJECT NO: S16222
CHECKED BY: HVAC PLUMBING
M1