



MIBAR ENGINEERING LTD

6825 SILVER PONDS HEIGHTS
SUITE 101
COLORADO SPRINGS, CO 80908
Phone: 719-487-0812
Fax: 719-481-9204
Email: reynolds_mf@msn.com

MICHAEL F. REYNOLDS, D.E., P.E.
JOHN A. BLIND, D. PHIL., P.E.
MOLLY S. LUGO, B.S., P.E.

March 16, 2017

TKO Design & Construction
PO Box 1204
Monument, CO 80132


Re: Porch framing, 6485 Connaught Drive, MIBAR Project #16398

Dear Sir,

At the above address, the porch framing was not done according to the plan. The front porch beams were notched into the 8x8 posts to provide bearing. This is adequate. At the house end, the beam is hung with HUS410 hanger to the girder truss. This is adequate.

At the rear deck cover, a ledger must be installed for the M1 trusses. The ledger will be attached to the heel of each truss with (one) 5" LedgerLOK screw into each truss.

Please do not hesitate to call us if you have any further questions.


Molly S. Lugo, P.E.

